

Contractor to install keyed-in silt fence at perimeter of construction site prior to start of construction

Contractor to place Mirafi 500X fabric between frame and grate of all catch basins until vegetation is fully established and approved by Engineer

Stabilized Construction Entrance (see detail)


Legend

- Silt Fence
- CB Inlet Protection
- Stabilized Construction Entrance

Construction Sequence

1. The preliminary construction phasing includes the demolition of existing buildings. The 35 unit structure would be built first with Bright Street Trinity, Duplex 1 and Archibald Street Duplex 2 locations used for parking and staging.
2. The two duplexes and the triplex would be built last to complete the project.
3. See Erosion Control Specifications and Details.

See Notes On Sheet EX-1:



Date revised	Description	Checked	Date
Design	WHN		
Drawn	TJB		
Checked			
Scale	1" = 20'		
Date	Oct. 6, 2014		
Project	13220		

EPSC Plan

Champlain Housing Trust Inc.

Bright Street Burlington, Vermont

<p>KREBS & LANSING Consulting Engineers, Inc. 164 Main Street, Colchester, Vermont 05446</p>	<p>164-164 © Krebs & Lansing 2013 SP-3</p>
--	--

PERMIT REVIEW ONLY